



Meeting Minutes

Detailed, Grouped by Topic for each Meeting

Island Hospital Renovation & Expansion 1211 24th St Anacortes, WA 98221	Project # 30006 Tel: 206-854-1063 Fax: 425-881-2903	Lydig Construction, Inc.
--	---	---------------------------------

Owner/Architect/Contractor Meeting 35

Date	Start	End	Next Meeting	Next Time	Prepared By	Company
1/31/2007	10:00 AM	11:30 AM	2/7/2007	10:00 AM	Maria Croucher	Lydig Construction, Inc.

Purpose	Location	Next Location	General Notes
Owner/Architect/Contractor Coordination	Lydig Job Trailer 1020 26th Street Anacortes, WA 98221	Lydig Job Trailer 1020 26th Street Anacortes, WA 98221	

Attended By

Lydig Construction, Inc. - Bob Heggenes
 NBBJ Architects - Carl Tully
 Lydig Construction, Inc. - Jill Blegen
 Island Hospital - Marc Estvold
 Island Hospital - Tom Batz
 Lydig Construction, Inc. - Jim Ciecko
 NBBJ Architects - Taylor Simpson
 Island Hospital - Jim Brown
 Lydig Construction, Inc. - Maria Croucher

Non-Attendees

Island Hospital - Denise Richter
 City of Anacortes - Steven Lange
 Leonard, Boudinot & Skodje Inc. - Bob Boudinot
 City of Anacortes - Dave Walde
 Island Hospital - Rod Dalseg
 PCSA Structural Solutions - Dan Dowden
 Lydig Construction, Inc. - John Paul

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cl's'd
------	--------------------------	------	--------	----------	---------	--------

Change Order Status

Old Business

Sanitary Sewer Under Lobby

009-0 Reference 5/17/06-9/13/06 minutes for past discussions.	No
--	----

8/30/2006: No decision is made at this time for replacement of storm sewer under lobby area. Action remains open to carry over for further discussion at next meeting. If the opportunity arises, Lydig will camera the line.

9/6/2006: There are no changes at this time. Matter is still pending and remains open for further discussions.

9/13/06: There is no definite decision at this time, and issue remains open for further action.

10/25/06: No decision has been made yet as to the replacement of the storm sewer under the lobby area. A decision will be held until such time as work begins in that particular area.

Employee Walkway

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
019-01	Reference 5/17/06-12/13/06 minutes for past discussions. 1/3/07: Walkway design is completed. Should have civil details next week. 1/10/2007: CarlT is continuing to work on design walkway. He still has some questions to the Owner. 1/17/07: CarlT & MarcE to discuss Lighting and other minor issues after the meeting. New walkway design will have to be reviewed with regards to removing the engineering trailer at a later date. 1/24/07: Sparling will be looking into lighting requirements. One final design is determined. Will need to fall back and make sure Tom's trailer can be moved. 1/31/2007: Lydig received CP-35 and distributed to subs. Followup is required to make sure TomB can get his trailer out once walkway is installed.	Carl Tully (NBBJ);				Yes
VCT Flooring						
026-02	Reference 5/17/06-12/20/06 minutes for past discussions. 1/3/07: CarlT and Diane reviewed in place application of tile at a well used commercial office space, and appears to be very durable. CarlT to send review and comments to MarcE for determination. 1/10/2007: CarlT needs to follow up with e-mail to MarcE on review. This is beginning to be a hot item; a decision needs to be put in place as soon as possible. This is becoming a hot item. There will need to be time for cost evaluation and this may be an issue with lead times for the flooring selected. 1/17/07: CarlT has to send correspondence to MarcE with recommendation and summary of decisions made. 1/24/07: CarlT forwarded memo with photos to MarcE to review with Barb and Vince. 1/31/07: Lydig received CP-36 and distributed to subs. Manufacturer pricing difference? CarlT to inquire and forward info to BobH to check sub pricing.	Carl Tully (NBBJ)				Yes
OB Revisions						
027-02	Reference 5/17/06-11/22/06 minutes for past discussions. 12/7/2006: NBBJ sent BobH preliminary plans to provide ROM. 12/13/2006: BobH to contact Blythe and Ewing for feedback, and provide price and write up tomorrow for OB unit changes. 12/20/2006: All AHU's will be on site by the end of January-Phase I & II. I.H. would like to review impact of Imaging changes prior to kicking off any OB changes. 1/3/07: OB decision to remain on hold until Lydig	Bob Heggenes (LCI)				No

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
		receives drawings and full impact of imaging can be reviewed.					

Automatic Doors

031-08	1/10/07:	Doors should be on emergency power at all times, and then set for either fail secure or fail safe for medical and ambulance personnel.					No
--------	----------	--	--	--	--	--	----

1/17/07: CarlT has confirmed function of all automatic doors with subcontractor and has e-mail verification out to I.H. to confirm desired configuration.

1/24/07: CarlT returned submittal. NBBJ conversation with Fire Dept. on requirements of access. NBBJ may need to set up meeting with I.H. and Fire Dept. to discuss usage. The 3 doors affected are the Main Lobby, ER entrance and Ambulance entrance.

1/31/07: BobH sent ROM to MarcE for review. I.H. is interested in moving forward with this. NBBJ to review scope and issue CP.

ATS Alternate PCO

034-01	1/24/07:	Lydig forwarded pricing for CP-30 to all. Sparling has reviewed and commented back to NBBJ and I.H. This item does affect layout of electrical room in basement. Sparling has communicated to I.H. that footprint for the AB would be there. Lydig to review with Ewing.	Rowe Moyle (SPAELE)				No
--------	----------	--	------------------------	--	--	--	----

1/31/07: Lydig has housekeeping pads.

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

General Business

Old Business

Material Procurement

009-01	Reference 5/17/06-11/15/06 minutes for past discussions.						No
--------	--	--	--	--	--	--	----

11/22/06: There are still outstanding drawings for Nuc. Med. machine. Submittals are back to Modular. Head wall for manufacturing. Delivery date is set for January 15.

Reference 5/17/06-12/7/06 minutes for past discussions.

12/20/2006: Modular Services' head walls will be on site in mid January. JillB to issue RFI to clear hard wire issue/note on illuminators. Illuminators will be here by the end of June.

1/3/07: Modular's head walls - preproduction drawings are in. Head walls should be on site in mid January. Modular provided JimB with product data sheets that were passed out for review. RFI for hard wire on illuminators is out.

1/10/07: Discussed whether glove boxes go into another metal box. Lydig requested a sample box for contractor to use in building new ones. JimB to send

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cis'd
------	--------------------------	------	--------	----------	---------	-------

CarlT info from original cut sheets for paper towel dispensers to stay within size limits. Equipment list calling for 22 illuminators is not 100% accurate. New number to be purchased is 11.

1/24/07: Head walls are in production. JimB provided JillB with a copy of final design to distribute to subs. Lydig needs final delivery. Lydig will need Lab furniture around April.

1/31/07: JimB reports that head walls delivery schedule is for March 1. Modular says delay is due to all changes and final sign-off date on last change. ER is scheduled for cover February 22-would need head walls, at the latest, 2 weeks prior to this. JimB to look into expediting and e-mail out any progress. IR Service Columns are shipping next week.

Parking Stalls

<p>015-02 Reference 5/17/06-11/1/06 minutes for past discussions.</p>	<p>Marc Estvold (ISLHOS)</p>	<p>No</p>
--	------------------------------	-----------

11/15/06: Parking guidelines were discussed with subs this morning, informing them that parking is a condition of employment.

12/7/2006: Deliveries are posing a problem with central plant being closed per JimB, but relays that contractors have been cooperative. JimB will request that his deliveries come in small trucks only through ER entrance temporarily through next week. Lydig gave I.H. approval to have any vehicle towed if they are certain that it belongs to a construction worker.

12/20/2006: Parking issue seems to be resolved, with no other recent occurrences to be addressed.

1/31/07: There have been some recent parking issues. Lydig patrolled the south lot this morning, but did not see anyone parking in restricted areas. Matter was again addressed at this morning's sub meeting.

Roof Drainage

<p>017-03 Reference 5/17/06-10/25/06 minutes for past discussions.</p>	<p>Carl Tully (NBBJ)</p>	<p>No</p>
---	--------------------------	-----------

11/1/2006: Two drains already in place cannot be cut down since they already sit on roof. Conversation with Blythe indicated suggestion of revising roof insulation or cutting in new drains. NBBJ suggested a double duty drain, roof drain and overflow with collar. Must make sure this will be allowable and within code.

11/15/06: NBBJ discussed options to punch hole in soffit or use overflow drain. Combo drain cannot be used per CarlT. There will need to be two separate new drains.

11/22/06: OB changes may effect the outcome of any drain changes.

12/7/2006: Issue is on hold until OB is settled.

Water Control

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
031-0 01	<p>1/3/07: Radio Station KLKI reported water from site running towards station. Water yesterday was running across gas station parking lot. ICI did work on building up sand next to silt fence to slow the water. Dave Walde contacted JimC yesterday. Dave did follow up check-must have been ok since he did not check back with JimC.</p> <p>1/10/07: Interwest is working on pond and catch basin on site. JimC to continue to monitor water intake at radio station.</p> <p>1/17/07: No further complaints from KLKI.</p> <p>1/31/07: Lydig built small retention pond with filtered outlet to storm drain.</p>	Jim Ciecko (LCI)				Yes
Radio Gear at Central Plant						
031-0 02	<p>1/3/07: ATS vs. Radio gear clearances. BobH to look into who is responsible to move the radio base stations for automatic transfer gear to accommodate ATS at central plant.</p>	Bob Heggenes (LCI)				No
Revised Plan Sets						
031-0 04	<p>1/3/07: CarlT and JillB to put together costs and benefits with issuing revised plan sets to MarcE. Look at issuing shortly after Imaging CP.</p> <p>1/10/07: Issuing new sets of revised plans is best route to go to avoid any miscommunications. JillB provided rough cost estimate of \$7,500 for about 15 subcontractors. It was decided that new plans should be printed on colored paper to stand out as a revision.</p> <p>1/17/07: CarlT is working with one more consultant, and it appears that new plan set will be issued.</p> <p>1/24/07: CarlT will get pricing information to MarcE for approval.</p> <p>1/31/07: NBBJ working on revised plans and PDF set, and expect to be sent out by next Friday(revised sets to be printed on yellow paper), and will be titled "Conformed Set II". 2 additional half-size sets to be sent to MarcE and TomB.</p>	Carl Tully (NBBJ); Jill Blegen (LCI)				No
Verizon						
031-0 06	<p>1/10/07: BobH has not been successful in making any further contact, and is not receiving any return calls. MarcE to provide some additional assistance from his office in order to move 26th Street and main power routing to conclusion.</p> <p>1/24/07: BobH has been contacted by Verizon, and I.H. should be seeing a plan from Joe Larson(Verizon).</p> <p>1/31/07: MarcE hasn't seen anything from Verizon yet, but they have been responsive to Lydig.</p>	Bob Heggenes (LCI)				No
Wind Sock Relocation						
031-0 07	<p>1/10/07: Between decking and roofing; move whole sock to new location and power up lights. Lydig will provide MarcE with a 2-weeks notice. Ewing is working out routing details.</p>	Erik Sorensen (EWIELE)				Yes

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
	1/31/07: Almost ready to be relocated. Post is in and waiting on plate at North stair tower. Will put on 6-week schedule for notice.					
Siemen's DI Coordination						
033-0 03	1/17/07: Communication with Siemens has been questionable at times. Siemens' coordination with construction may be monitored. MarcE to follow up with Siemens to see if personnel more on an installation level can get involved.	Marc Estvold (ISLHOS)				Yes
	1/31/07: Dave Krieder will be involved with construction coordination.					
Art Panels above Patient Beds						
033-0 04	1/17/07: Scope bust. Panels were added in Addendum #1 and did not get assigned their own specification, and did not get assigned to a bid package. BobH to forward narrative and ROM to MarcE.	Bob Heggenes (LCI)				No
	1/24/07: NBBJ will inquire with 3 Form on the price for cutting panels.					
	1/31/07: NBBJ is working with 3 Form on pricing. Need clarification on lineal foot price of \$0.80 vs. \$20.					
Weather & Schedule						
033-0 05	1/17/07: Some days have been lost due to weather. Critical affect has been roof, but interior schedule still on track. Lydig is currently working on schedule update.	Jim Ciecko (LCI)				No
	1/24/07: BobH would like to have roofers work this Saturday while weather is good and pay overtime out of GC contingency.					
	1/31/07: Subs worked this Saturday and were very productive. The center section was completed, with now a total of 70% work completion in place. I.H. is receptive to the idea of working this Saturday as well, with option to taking pay out of MACC contingency.					
Oxygen Leak						
034-0 02	1/24/07: BobH discussed fix with Blythe and they will replace manifolds. Question is who will verify. Blythe's cost to get verifier is \$1,000. TomB to look into his costs first.	Tom Batz (ISLHOS)				Yes
	1/31/07: No-Go per TomB. \$1,000 test fee too expensive for one trip verification.					
Leak Tests on Ductwork						
034-0 03	1/24/07: Specifications call out A/E to witness. NBBJ to talk with Hargis on scheduling.	Carl Tully (NBBJ)				Yes
	1/31/07: Lydig will in place to witness leak testing. Contact MarcE prior to testing(770-3394).					
Commissioning						
034-0 04	1/24/07: Kick-Off Meeting is tentatively set for February 9.	Jill Blegen (LCI)				No
Central Plant Gas						

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
034-0 05	1/24/07:	I.H. needs to sign new contract by 1/31/07 or it will default to current usage. Ron Eliason needs to analyze new load requirements and contact Cascade.	Ron Eliason (HARENG)				No
	1/31/07:	Ron is preparing analysis. CNG needs to increase from 2 to 5 lbs. load.					

New Business

Lab Relocation

035-0 01	1/31/07:	Storage for new devices. End of July-shell and assembly. Space would be available for hospital to store equipment. MarcE will set up coordination meeting with Lab, TomB, Barb & JillB.					No
-------------	----------	---	--	--	--	--	----

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Requests For Informaiton

Old Business

Requests for Information

001-0 07		See the attached log of outstanding RFI's.					No
-------------	--	--	--	--	--	--	----

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Schedule

Old Business

Construction Schedule

001-0 02		Review this weeks six week look ahead for specific items.					No
-------------	--	---	--	--	--	--	----

8/30/06: BobH passed out a new updated schedule that reflects finish changes.

Vacations

001-0 09		Reference 5/17/06-1/3/07 minutes for past discussions.					No
-------------	--	--	--	--	--	--	----

1/24/07:

MarcE - out 2/15 & 2/16
CarlT & Sherine - out week of 4/23
TomB - out 10/24 thru 11/27

Overall Project Schedule Review

022-0 01	10/18/06:	Need to incorporate a 6 week review to show how schedule ties into "main" schedule, and to show where we stand on progress. Lydig to issue at next week's meeting.	Jim Ciecko (LCI)				No
-------------	-----------	--	------------------	--	--	--	----

10/25/06: Lydig will have 6 week review schedule printout for Phase I available for next week's meeting.

11/1/2006: Lydig passed out for review a overall project schedule to compare with JimC's 6-week. End date still remains the same. MarcE would like review again in

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
	mid January 2007.					

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	--------------------------	------	--------	----------	---------	-------

Submittal Status

Old Business


Submittals

001-0 08	See the attached submittal tracking log.	Jill Blegen (LCI)				No
-------------	--	-------------------	--	--	--	----

Submittal Schedule

010-0 01	Lydig to create submittal schedule for NBBJ per the contract documents.	Jill Blegen				No
-------------	---	-------------	--	--	--	----

Cc:	Company Name	Contact Name	Copies	Notes
	Ewing Electric	Sam Ewing	1	
	Blythe Plumbing & Heating	David Morse III	1	
	Hargis Engineers, Inc.	Ron Eliason	1	
	Sparling Electrical Engineering	Rowe Moyle	1	
	City of Anacortes	Don Measamer	1	
	Keithly Barber Associates, Inc.	Holly Townes	1	
	NBBJ Architects	Jade Truong	1	
	NBBJ Architects	Sherine Tully	1	
	Island Hospital	Vince Oliver	1	
	Blythe Plumbing & Heating	Bryce Read	1	
	PCSA Structural Solutions	Dan Dowden	1	
	PCSA Structural Solutions	Rick Oehmcke	1	
	Yantis Acoustical Design	Michael Walter	1	
	Leonard, Boudinot & Skodje Inc.	Bob Boudinot	1	
	SiteWorkshop LLC	Jim Keller	1	
	Hargis Engineers, Inc.	Ron Eliason	1	
	Hargis Engineers, Inc.	Patty Scherping	1	
	Blythe Plumbing & Heating	D.C. Morse	1	



Potential Change Orders

Summary Log, Grouped by Status

Island Hospital Renovation & Expansion
 1211 24th St
 Anacortes, WA 98221

Project # 30006
 Tel: 206-854-1063 Fax: 425-881-2903

Lydig Construction, Inc.


Number	Description	COR No	PCCO No	Estimate	Budget			Cost				
					Prop'd	Apprv'd	Applied	App Days	Estimate	Prop'd	Apprv'd	Applied
In Progress												
060	Request For Information: 222 - Door Magnetic Hold Open Clarification			0	2,152	0	2,152	0	0	2,152	0	2,152
063	Request For Information: 215 - Fireplace Gas Line Source			0	0	0	0	0	0	0	0	0
069	CP #22 - Misc. Revisions to Exterior Wall Assemblies			0	0	0	0	0	0	0	0	0
078	Request For Information: 238 - Submittal #55-15840 Upsize of REF-21			1,392	0	0	1,392	0	1,392	0	0	1,392
079	Shoring Allowance			0	(64,912)	0	(64,912)	0	0	(64,912)	0	(64,912)
080	Request For Information: 239 - Deflection vs. Bearing Connection at Column on D.2...			0	0	0	0	0	0	0	0	0
083	Request For Information: 249 - Keying Meeting Door Operation Requested Changes			0	0	0	0	0	0	0	0	0
084	Request For Information: 255 - P-17 Plaster Trap Location in Room 1098			0	0	0	0	0	0	0	0	0
085	Request For Information: 258 - Level 2 Fire Dampers/fire Smoke Dampers at Rated W...			0	0	0	0	0	0	0	0	0
091	CP #28 - DI Equipment Design Revisions (Less MRI)			0	0	0	0	0	0	0	0	0
110	Request For Information: 194 - Added Steel @ Canopies			0	0	0	0	0	0	0	0	0
111	Request For Information: 270 - Potential Water Issue at Void Spaces In Front of E...			0	0	0	0	0	0	0	0	0
112	Request For Information: 279 - Brick Elevation at 4 Line Between K.4 and K.9			0	325	0	325	0	325	0	0	325
114	Request For Information: 330 - Parapet Attachment to Bent Plate			0	0	0	0	0	0	0	0	0
115	CP #33 - Misc. Casework & Plam Wainscot Revisions			0	857	0	857	0	857	0	0	857

Potential Change Orders
Summary Log, Grouped by Status

Number	Description	COR No	PCCO No	Budget				Cost					
				Estimate	Prop'd	Apprv'd	Applied	App Days	Estimate	Prop'd	Apprv'd	Applied	
116	CP #34 - Revisions to Existing PACU Windows			0	3,226	0	3,226	0	0	0	3,226	0	3,226
117	CP #35 - New Pedestrian Walkway			0	495	0	495	0	0	0	495	0	495
118	CP #36 - Flooring Revisions			0	0	0	0	0	0	0	0	0	0
Sent													
047	CP #20 - Revisions per DOH Comments			0	8,830	0	8,830	0	0	0	8,830	0	8,830
059	Request For Information: 105 - Civil Sanitary Sewer Route			0	6,228	0	6,228	0	0	0	6,228	0	6,228
062	CP #26 - New Flooring In NS X602A			0	2,800	0	2,800	0	0	0	2,800	0	2,800
073	Request For Information: 092 - Grade Slope Toward New Addition			0	2,855	0	2,855	0	0	0	2,855	0	2,855
076	Request For Information: 241 - Weather Barrier & Sheathing at CMU Wall			0	(1,450)	0	(1,450)	0	0	0	(1,450)	0	(1,450)
077	Request For Information: 179 - Existing Foundation Insulation at Surgery			0	5,112	0	5,112	0	0	0	5,112	0	5,112
082	Request For Information: 247 - Water Meter Details			0	4,190	0	4,190	0	0	0	4,190	0	4,190
086	Request For Information: 226 - Elevator No. 1 Motor Size			0	12,905	0	12,905	0	0	0	12,905	0	12,905
090	CP #27 - MRI Structural Changes			0	17,553	0	17,553	0	0	0	17,553	0	17,553
095	Basement Flood Costs			0	(971)	0	(971)	0	0	0	(971)	0	(971)
096	Request For Information: 280 - Fabric Type at Day Beds			0	3,898	0	3,898	0	0	0	3,898	0	3,898
097	Supply & Install Endoscopy Exhaust Fan per DOH			0	5,401	0	5,401	0	0	0	5,401	0	5,401
098	CP #30 - Alternate Bid E1			0	209,223	0	209,223	0	0	0	209,223	0	209,223
099	Request For Information: 304 - Floor Sink at Env. Services 2056			0	2,757	0	2,757	0	0	0	2,757	0	2,757
100	Temporary Light Poles at Temporary Canopy			0	3,148	0	3,148	0	0	0	3,148	0	3,148
101	Request For Information: 220 - First Floor Deck Support at Stair 1			0	1,193	0	1,193	0	0	0	1,193	0	1,193
103	Request For Information: 298 - Brick Support at Second Floor East Canopy			0	1,117	0	1,117	0	0	0	1,117	0	1,117
104	CP #21 - Revisions to Door X700-2 & Adjacent Partitions			0	2,720	0	2,720	0	0	0	2,720	0	2,720
105	Request For Information: 264 - Existing Retaining Wall at Central Plant			0	6,490	0	6,490	0	0	0	6,490	0	6,490
106	FM Seismic Requirements for Sprinkler Piping			0	6,793	0	6,793	0	0	0	6,793	0	6,793

Potential Change Orders
Summary Log, Grouped by Status

Number	Description	COR No	PCCO No	Budget				Cost						
				Estimate	Prop'd	Apprv'd	Applied	App Days	Estimate	Prop'd	Apprv'd	Applied		
107	Request For Information: 332 - Stair #2 Landing Structure at Basement			0	1,147	0	1,147	0	1,147	0	0	1,147	0	1,147
108	Request For Information: 234 - Ceiling and Floor Expansion Joint Requirements at ...			0	2,751	0	2,751	0	2,751	0	0	2,751	0	2,751
109	Request For Information: 347 - Track Attachment Per Detail 6/S4.01			0	2,398	0	2,398	0	2,398	0	0	2,398	0	2,398
113	Request For Information: 285 - Exterior Wall Assemblies at Stair 3			0	0	0	0	0	0	0	0	0	0	0
Project Totals:				1,392	249,232	0	250,624	0	1,392	249,232	0	250,624	0	250,624



Request for Information


Summary Log of all Outstanding RFIs

Island Hospital Renovation & Expansion		Project # 30006		Lydig Construction, Inc.				
1211 24th St Anacortes, WA 98221		Tel: 206-854-1063 Fax: 425-881-2903						
RFI #	Subject	Answer Company	Submitted	In Review	Date Req'd	Days Late	Amount	Delay
270	Potential Water Issue at Void Spaces In Front of Elevators		12/4/2006	58	12/11/2006	51		
309	MRI Shielding/Steel Conflict		1/2/2007	29	1/9/2007	22		
335	MRI Quench Vent		1/25/2007	6	2/1/2007	-1		
338	Med Gas Piping in Power Plant		1/25/2007	6	2/1/2007	-1		
345	City of Anacortes Fire Alarm Review		1/26/2007	5	2/2/2007	-2		
346	AHU-22 Placement		1/26/2007	5	2/2/2007	-2		
349	P-12 scrub sink water temperature regulation		1/26/2007	5	2/8/2007	-8		
350	DI Equipment at Lab		1/29/2007	2	2/5/2007	-5		
352	Condensate drains for AC units		1/30/2007	1	2/2/2007	-2		

PROJECT TITLE: Island Hospital		PROJECT NO.: 3086	DATE: Monday, January 25, 2007				
START DATE: May 15, 2006		SUPERINTENDENT: Jim Clesko					
END DATE: April 30, 2008		PREPARED BY: Jim Clesko					
WEEK	DAY	38	39	40	41	42	43
DATE	DATE	Jan 29	Feb 05	Feb 12	Feb 19	Feb 26	Mar 05
DAY	DAY	M	T	W	T	F	S
ACTIVITY	SUB	1	2	3	4	5	6
Number	NAME	1	2	3	4	5	6
Concrete							
1	Lydig						
5	Lydig						
25	Lydig						
60	Lydig						
70	Lydig						
75	Lydig						
80	Lydig						
95	Lydig						
100	Bythe						
105	Quantum						
110	Quantum						
120	Bythe, Ewing						
125	Ewing						
130	Bythe						
Steel Erection							
135	J & S						
140	J & S						
145	J & S						
150	J & S						
155	J & S						
160	J & S						
165	J & S						
175	J & S						
Carpentry framing							
185	J & S						
195	Lydig						
200	R & D						
210	Metro Glass						
215	R & D						
216	R & D						
217	R & D						
218	R & D						
220	Vanderlip						
225	Vanderlip						
226	Lydig						
230	Vanderlip						
231	Vanderlip						
235	Norkote						
240	Norkote						
241	Norkote						
242	All						
245	Bythe, Ewing, Delta T						
250	Comm Fire						
255	Lydig						
260	Vanderlip						
262	Bythe, Ewing, Delta T						
267	All						
268	Comm Fire						
269	Vanderlip						
270	Vanderlip						
275	Vanderlip						
276	Bythe, Ewing, Delta T						
280	Lydig						
285	Vanderlip						
289	Vanderlip						
290	Queen City						
295	Unistrut						
295	Unistrut						
300	Bythe/Delta T						
305	ICI						
310	Ewing/PSE						
315	ICI						
320	Ewing						
325	ICI						
330	ICI						
335	ICI						
340	ICI						
345	ICI/Bythe						
350	ICI						
355	ICI/CNG						

<< INDICATES ON SCHEDULE
>> INDICATES BEHIND SCHEDULE

ATTACHED TO MEETING MINUTES OF
This is a "last best" schedule that is agreed to in the project owner's meetings. It is intended to
supplement the project contract.



Submittal Packages

Summary Log In Review

Island Hospital Renovation & Expansion **Project # 30006** **Lydig Construction, Inc.**
 1211 24th St Tel: 206-854-1063 Fax: 425-881-2903
 Anacortes, WA 98221

Number-Rev	From Company	Description	To Company	Sent	Due	Rec'd	Days +/-	Action
0043-15820-1	Lydig Construction, Inc.	HVAC Equipment	Hargis Engineers, Inc.	9/29/2006	10/13/2006		110	
0081-16750-1	Lydig Construction, Inc.	Nurse Call Shop Drawings	Sparling Electrical Engineering	12/14/2006	12/28/2006		34	
0099-10200-1	Lydig Construction, Inc.	Metal Wall Louvers	NBBJ Architects	12/29/2006	1/12/2007		19	
0122-15995-1	Lydig Construction, Inc.	Equipment Start-Up Sheets	Keithly Barber Associates, Inc.	1/24/2007	2/7/2007		-7	
0123-12494-0	Lydig Construction, Inc.	Roller Shades	NBBJ Architects	12/27/2006	1/10/2007		21	
0125-10400-0	Lydig Construction, Inc.	Environmental Graphics	NBBJ Architects	1/2/2007	1/16/2007		15	
0127-08410-0	Lydig Construction, Inc.	Aluminum Entrances and Storefront	NBBJ Architects	1/9/2007	1/23/2007		8	
0130-15000-0	Lydig Construction, Inc.	Level II Coordination Drawings	Hargis Engineers, Inc.	1/10/2007	1/24/2007		7	
0131-15820-0	Lydig Construction, Inc.	AHU Color Samples	NBBJ Architects	1/11/2007	1/25/2007		6	
0133-02870-0	Lydig Construction, Inc.	Site Furnishings-Fairweather	SiteWorkshop LLC	1/29/2007	2/12/2007		-12	
0134-02870-0	Lydig Construction, Inc.	Site Furnishings-Planters & Benches	SiteWorkshop LLC	1/29/2007	2/12/2007		-12	
0135-10505-0	Lydig Construction, Inc.	Metal Lockers	NBBJ Architects	1/30/2007	2/13/2007		-13	

Number of Submittal Packages in this Project: 12