



Meeting Minutes

Detailed, Grouped by Topic for each Meeting

Island Hospital Renovation & Expansion **Project # 30006** **Lydig Construction, Inc.**
 1211 24th St Tel: 206-854-1063 Fax: 425-881-2903
 Anacortes, WA 98221

Owner/Architect/Contractor Meeting 37

Date	Start	End	Next Meeting	Next Time	Prepared By	Company
2/14/2007	10:00 AM	11:30 AM	2/21/2007	10:00 AM	Maria Croucher	Lydig Construction, Inc.

Purpose	Location	Next Location	General Notes
Owner/Architect/Contractor Coordination	Lydig Job Trailer 1020 26th Street Anacortes, WA 98221	Lydig Job Trailer 1020 26th Street Anacortes, WA 98221	

Attended By	Non-Attendees
Lydig Construction, Inc. - Bob Heggenes	NBBJ Architects - Carl Tully
Lydig Construction, Inc. - Jill Blegen	Lydig Construction, Inc. - Jim Ciecko
Island Hospital - Marc Estvold	City of Anacortes - Steven Lange
Island Hospital - Tom Batz	Leonard, Boudinot & Skodje Inc. - Bob Boudinot
Island Hospital - Denise Richter	City of Anacortes - Dave Walde
NBBJ Architects - Taylor Simpson	Island Hospital - Rod Dalseg
Island Hospital - Jim Brown	PCSA Structural Solutions - Dan Dowden
Lydig Construction, Inc. - Maria Croucher	
Lydig Construction, Inc. - John Paul	

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	--------------------------	------	--------	----------	---------	-------

Change Order Status

Old Business

Sanitary Sewer Under Lobby

009-0 Reference 5/17/06-9/13/06 minutes for past discussions. No

8/30/2006: No decision is made at this time for replacement of storm sewer under lobby area. Action remains open to carry over for further discussion at next meeting. If the opportunity arises, Lydig will camera the line.

9/6/2006: There are no changes at this time. Matter is still pending and remains open for further discussions.

9/13/06: There is no definite decision at this time, and issue remains open for further action.

10/25/06: No decision has been made yet as to the replacement of the storm sewer under the lobby area. A decision will be held until such time as work begins in that particular area.

OB Revisions

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
027-0 02	Reference 5/17/06-11/22/06 minutes for past discussions. 12/7/2006: NBBJ sent BobH preliminary plans to provide ROM. 12/13/2006: BobH to contact Blythe and Ewing for feedback, and provide price and write up tomorrow for OB unit changes. 12/20/2006: All AHU's will be on site by the end of January-Phase I & II. I.H. would like to review impact of Imaging changes prior to kicking off any OB changes. 1/3/07: OB decision to remain on hold until Lydig receives drawings and full impact of imaging can be reviewed. 2/14/2007: OB design could get started. Roof Drainage is on hold until OB is settled. Nurse call to be worked out in OB CP.	Bob Heggenes (LCI)				No
Automatic Doors						
031-0 08	1/10/07: Doors should be on emergency power at all times, and then set for either fail secure or fail safe for medical and ambulance personnel. 1/17/07: CarlT has confirmed function of all automatic doors with subcontractor and has e-mail verification out to I.H. to confirm desired configuration. 1/24/07: CarlT returned submittal. NBBJ conversation with Fire Dept. on requirements of access. NBBJ may need to set up meeting with I.H. and Fire Dept. to discuss usage. The 3 doors affected are the Main Lobby, ER entrance and Ambulance entrance. 1/31/07: BobH sent ROM to MarcE for review. I.H. is interested in moving forward with this. NBBJ to review scope and issue CP. 2/7/2007: MarcE is putting together a meeting with Barb and Dan for further discussions. NBBJ to issue CP.	Barbara Ringhouse (ISLHOS); Jim Brown (ISLHOS)				No
ATS Alternate PCO						
034-0 01	1/24/07: Lydig forwarded pricing for CP-30 to all. Sparling has reviewed and commented back to NBBJ and I.H. This item does affect layout of electrical room in basement. Sparling has communicated to I.H. that footprint for the AB would be there. Lydig to review with Ewing. 1/31/07: Lydig has housekeeping pads. 2/7/2007: TomB had some discussions with Rowe yesterday, and will contact Mark and Vince for further review. BobH is waiting on a response from Rowe, since there has been some changes in equipment. NBBJ is working on CP-30. 2/14/2007: MarcE received CP and forwarded to Vince for signature.	Rowe Moyle (SPAELE)				Yes

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	--------------------------	------	--------	----------	---------	-------

General Business

Old Business

Material Procurement

009-0 Reference 5/17/06-1/10/06 minutes for past
01 discussions. No

1/24/07: Head walls are in production. JimB provided JillB with a copy of final design to distribute to subs. Lydig needs final delivery. Lydig will need Lab furniture around April.

1/31/07: JimB reports that head walls delivery schedule is for March 1. Modular says delay is due to all changes and final sign-off date on last change. ER is scheduled for cover February 22-would need head walls, at the latest, 2 weeks prior to this. JimB to look into expediting and e-mail out any progress. IR Service Columns are shipping next week.

2/7/2007: NBBJ to spot a location for Rod to approve for mammo unit. MRI install schedule needs to be reviewed. Siemen's should be brought in early in discussions to ensure ample notice for installation. Rod will contact Siemen's for a install duration schedule. Lydig is currently waiting on Universal's final design. Only one room for ER head walls will be coming in today. BobH will try to speed up delivery since this is now a priority item.

2/14/2007: JimB will order TV/Brackets this week but will hold off TV's shipping until August. 100% of head walls will shipping from Oklahoma on Monday or Tuesday of next week. Method of shipping to be discussed with Modular. Ordering for Cafeteria equipment will be done as soon as possible. MarcE will meet with Mike and JimB to finalize details before getting process started.

Parking Stalls

015-0 Reference 5/17/06-12/7/06 minutes for past
02 discussions. No
Marc Estvold (ISLHOS)

12/20/2006: Parking issue seems to be resolved, with no other recent occurrences to be addressed.

1/31/07: There have been some recent parking issues. Lydig patrolled the south lot this morning, but did not see anyone parking in restricted areas. Matter was again addressed at this morning's sub meeting.

2/14/2007: MarcE received complaint last week regarding sub parking on other side of Commercial Avenue-issue was resolved by Lydig immediately. Lydig to research parking to reorganize and possibly create more space. NE lot will be closed on 3/2/07 through the rest of the project.

Revised Plan Sets

031-0 Reference 5/17/06-1/24/07 minutes for past
04 discussions. Yes
Carl Tully (NBBJ); Jill Blegen (LCI)

1/31/07: NBBJ working on revised plans and PDF set, and expect to be sent out by next Friday(revised sets to

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
	<p>be printed on yellow paper), and will be titled "Conformed Set II". 2 additional half-size sets to be sent to MarcE and TomB.</p> <p>2/7/2007: Sherine has ordered plans. JillB will order the half-size sets for MarcE and TomB.</p> <p>2/14/2007: Conformed Set II drawings are on-site and are in the process of being distributed to the appropriate subcontractors.</p>					
Verizon						
033-0 06	<p>1/10/07: BobH has not been successful in making any further contact, and is not receiving any return calls. MarcE to provide some additional assistance from his office in order to move 26th Street and main power routing to conclusion.</p> <p>1/24/07: BobH has been contacted by Verizon, and I.H. should be seeing a plan from Joe Larson(Verizon).</p> <p>1/31/07: MarcE hasn't seen anything from Verizon yet, but they have been responsive to Lydig.</p> <p>2/7/2007: BobH passed on additional footage to MarcE.</p> <p>2/14/2007: Verizon is scheduled to be on-site on the 12th.</p>	Bob Heggenes (LCI)				Yes
Art Panels above Patient Beds						
033-0 04	<p>1/17/07: Scope bust. Panels were added in Addendum #1 and did not get assigned their own specification, and did not get assigned to a bid package. BobH to forward narrative and ROM to MarcE.</p> <p>1/24/07: NBBJ will inquire with 3 Form on the price for cutting panels.</p> <p>1/31/07: NBBJ is working with 3 Form on pricing. Need clarification on lineal foot price of \$0.80 vs. \$20.</p> <p>2/14/2007: Discussions regarding pricing from 3 Form are moving forward.</p>	Bob Heggenes (LCI)				No
Commissioning						
034-0 04	<p>2/7/2007: Kick-Off Meeting is tentatively set for all day on February 9.</p> <p>2/14/2007: KBA's meeting with Lydig and contractors went ahead as scheduled. KBA explained their role in the commissioning process, their expectations of everyone, and the guidelines that need to be followed. Subs now need to review plan, sign agreement, and return to Lydig by 3/9/07.</p>	Jill Blegen (LCI)				Yes
Central Plant Gas						
034-0 05	<p>1/24/07: I.H. needs to sign new contract by 1/31/07 or it will default to current usage. Ron Eliason needs to analyze new load requirements and contact Cascade.</p> <p>1/31/07: Ron is preparing analysis. CNG needs to increase from 2 to 5 lbs. load.</p> <p>2/7/2007: JillB to provide MarcE with Cascade contact information to assist him in his involvement.</p>	Ron Eliason (HARENG)				Yes

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
	2/14/2007: Cascade has agreed to increase pressure to 5psi, but is requiring a letter before doing so. MarcE to send letter to CNG stating approval for increase in pressure only, and direct CNG to coordinate directly with Blythe & Lydig.					
Lab Relocation						
035-01	1/31/07: Storage for new devices. End of July-shell and assembly. Space would be available for hospital to store equipment. MarcE will set up coordination meeting with Lab, TomB, Barb & JillB.					No
	2/7/2007: Coordination meeting is set for February 22, at 3:30 p.m.					
	2/14/2007: Pharmacy will be reviewed at a later date during Phase II. MarcE to set up similar relocation meeting with ER, Imaging and Patient Care.					
New Business						
Abatement/Phase II						
037-01	2/14/2007: Lydig options to review further would be to do change order or bid out. Lydig will first review scope to see what is in specs. Lydig to find subcontractor and get unit cost in place. MarcE to contact Phillip for their recommendation after a walk thru.	Bob Heggenes (LCI)				No
Fire Alarm						
037-02	2/14/2007: Existing alarms in OB and brand new ones in new building will require install of annunciator panel since systems do not talk to each other. JillB to contact Sparring to discuss which system calls out - new or old annunciator. FD only wants one call.	Jill Blegen (LCI); Rowe Moyle (SPAELE)				No
Central Plant Chiller Sequencing						
037-04	2/14/2007: Blythe forwarded plan for sequence of Chiller work at Central Plant. TomB is concerned that Chiller #2 cannot operate plant alone, and the use of valves is not apparent. Lydig to review further with Blythe.	Bob Heggenes (LCI); D.C. Morse (BLYPLU)				No
Pacific Mobile Trailer						
037-05	2/14/2007: PM quoted DeniseR price of \$1,600. to move trailer. She is waiting on response from Pacific to clarify if cost is for whole package including tear down and removal. Denise to get breakdown in writing of what \$1,600 includes. Removing the trailer should not cause any problem with new side walk in place. BobH and JimC are working on sequencing of work plan.	Denise Richter (ISLHOS); Bob Heggenes (LCI); Jim Ciecko (LCI)				Yes
North Elevation/Small Peaks						
037-06	2/14/07: Issue to be addressed with CarlT/NBBJ at next meeting.	Bob Heggenes (LCI)				No
Mammo Configuration						
037-07	2/14/07: Lydig needs electrical locations for mammo-NBBJ sent layout to Rod for review.					No
Gift Shop						

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
037-0	2/14/07:	Gift Shop redesign will be next in line for review by I.H. so CP can be issued.					No

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Requests For Informaiton

Old Business

Requests for Information

001-0	07	See the attached log of outstanding RFI's.					No
-------	----	--	--	--	--	--	----

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Schedule

Old Business

Construction Schedule

001-0	02	Review this weeks six week look ahead for specific items.					No
-------	----	---	--	--	--	--	----

8/30/06: BobH passed out a new updated schedule that reflects finish changes.

Vacations

001-0	09	Reference 5/17/06-1/3/07 minutes for past discussions.					No
-------	----	--	--	--	--	--	----

2/14/07:

JillB - out 3/2
JillB & JohnPaul - out 2/21 for SWEPP training
CarlT & Sherine - out week of 4/23
TomB - out 10/24 thru 11/27

Overall Project Schedule Review

022-0	01	10/18/06: Need to incorporate a 6 week review to show how schedule ties into "main" schedule, and to show where we stand on progress. Lydig to issue at next week's meeting.	Jim Ciecko (LCI)				No
-------	----	--	------------------	--	--	--	----

10/25/06: Lydig will have 6 week review schedule printout for Phase I available for next week's meeting.

11/1/2006: Lydig passed out for review a overall project schedule to compare with JimC's 6-week. End date still remains the same. MarcE would like review again in mid January 2007.

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Submittal Status

Old Business


Submittals

001-0	08	See the attached submittal tracking log.	Jill Blegen (LCI)				No
-------	----	--	-------------------	--	--	--	----

Meeting Minutes
Detailed, Grouped by Topic for each Meeting

Item	Meeting Item Description	Resp	Status	Due Date	Compl'd	Cls'd
Submittal Schedule						
010-0 01	Lydig to create submittal schedule for NBBJ per the contract documents.	Jill Blegen				No

Cc:	Company Name	Contact Name	Copies	Notes
	Ewing Electric	Sam Ewing	1	
	Blythe Plumbing & Heating	David Morse III	1	
	Hargis Engineers, Inc.	Ron Eliason	1	
	Sparling Electrical Engineering	Rowe Moyle	1	
	City of Anacortes	Don Measamer	1	
	Keithly Barber Associates, Inc.	Holly Townes	1	
	NBBJ Architects	Jade Truong	1	
	NBBJ Architects	Sherine Tully	1	
	Island Hospital	Vince Oliver	1	
	Blythe Plumbing & Heating	Bryce Read	1	
	PCSA Structural Solutions	Dan Dowden	1	
	PCSA Structural Solutions	Rick Oehmcke	1	
	Yantis Acoustical Design	Michael Walter	1	
	Leonard, Boudinot & Skodje Inc.	Bob Boudinot	1	
	SiteWorkshop LLC	Jim Keller	1	
	Hargis Engineers, Inc.	Ron Eliason	1	
	Hargis Engineers, Inc.	Patty Scherping	1	
	Blythe Plumbing & Heating	D.C. Morse	1	



Potential Change Orders

Summary Log, Grouped by Status

Island Hospital Renovation & Expansion Project # 30006
 1211 24th St Tel: 206-854-1063 Fax: 425-881-2903
 Anacortes, WA 98221 Lydig Construction, Inc.

Number	Description	COR No	PCCO No	Estimate	Budget			Cost				
					Prop'd	Apprv'd	Applied	Estimate	Prop'd	Apprv'd	Applied	
In Progress												
060	Request For Information: 222 - Door Magnetic Hold Open Clarification			0	2,152	0	2,152	0	0	2,152	0	2,152
063	Request For Information: 215 - Fireplace Gas Line Source			0	0	0	0	0	0	0	0	0
069	CP #22 - Misc. Revisions to Exterior Wall Assemblies			0	0	0	0	0	0	0	0	0
078	Request For Information: 238 - Submittal #65-15840 Upsize of REF-21			1,392	0	0	1,392	0	1,392	0	0	1,392
079	Shoring Allowance			0	(64,912)	0	(64,912)	0	(64,912)	0	0	(64,912)
080	Request For Information: 239 - Deflection vs. Bearing Connection at Column on D.2...			0	0	0	0	0	0	0	0	0
083	Request For Information: 249 - Keying Meeting Door Operation Requested Changes			0	0	0	0	0	0	0	0	0
084	Request For Information: 255 - P-17 Plaster Trap Location in Room 1098			0	0	0	0	0	0	0	0	0
085	Request For Information: 258 - Level 2 Fire Dampers/fire Smoke Dampers at Rated W...			0	0	0	0	0	0	0	0	0
091	CP #28 - DI Equipment Design Revisions (Less MRI)			0	0	0	0	0	0	0	0	0
110	Request For Information: 194 - Added Steel @ Canopies			0	0	0	0	0	0	0	0	0
112	Request For Information: 279 - Brick Elevation at 4 Line Between K.4 and K.9			0	325	0	325	0	325	0	0	325
113	Request For Information: 285 - Exterior Wall Assemblies at Stair 3			0	0	0	0	0	0	0	0	0
114	Request For Information: 300 - Parapet Attachment to Bent Plate			0	0	0	0	0	0	0	0	0
115	CP #33 - Misc. Casework & Plam Wainscot Revisions			0	857	0	857	0	857	0	0	857

Potential Change Orders
Summary Log, Grouped by Status


Number	Description	Budget				Cost						
		COR No	PCCO No	Estimate	Prop'd	Apprv'd	Applied	App Days	Estimate	Prop'd	Apprv'd	Applied
116	CP #34 - Revisions to Existing PACU Windows			0	3,226	0	3,226	0	0	3,226	0	3,226
117	CP #35 - New Pedestrian Walkway			0	495	0	495	0	0	495	0	495
118	CP #36 - Flooring Revisions			0	0	0	0	0	0	0	0	0
122	Request For Information: 312 - Bath & Toilet Accessory Clarification			0	0	0	0	0	0	0	0	0
123	Request For Information: 324 - Patient Room Acrylic Panels			0	0	0	0	0	0	0	0	0
124	Request For Information: 325 - Back Cushions on Day Beds			0	0	0	0	0	0	0	0	0
125	Request For Information: 307 - CT Scan Heat Exchanger			0	0	0	0	0	0	0	0	0
129	Request For Information: 341 - Window Support Header Attachment to Brick			0	0	0	0	0	0	0	0	0
130	Request For Information: 349 - P-12 scrub sink water temperature regulation			0	0	0	0	0	0	0	0	0
131	Request For Information: 373 - Wall Dimension at Room 2105			0	0	0	0	0	0	0	0	0
132	Request For Information: 350 - DI Equipment at Lab			0	0	0	0	0	0	0	0	0
133	Request For Information: 371 - Additional GWB Behind LK-1 at Corridor 1000L			0	0	0	0	0	0	0	0	0

Sent

047	CP #20 - Revisions per DOH Comments			0	8,830	0	8,830	0	0	8,830	0	8,830
073	Request For Information: 092 - Grade Slope Toward New Addition			0	2,855	0	2,855	0	0	2,855	0	2,855
076	Request For Information: 241 - Weather Barrier & Sheathing at CMU Wall			0	(1,450)	0	(1,450)	0	0	(1,450)	0	(1,450)
077	Request For Information: 179 - Existing Foundation Insulation at Surgery			0	5,112	0	5,112	0	0	5,112	0	5,112
082	Request For Information: 247 - Water Meter Details			0	4,190	0	4,190	0	0	4,190	0	4,190
090	CP #27 - MRI Structural Changes			0	17,553	0	17,553	0	0	17,553	0	17,553
097	Supply & Install Endoscopy Exhaust Fan per DOH			0	5,401	0	5,401	0	0	5,401	0	5,401
098	CP #30 - Alternate Bid E1 - Rev #1			0	180,656	0	180,656	0	0	180,656	0	180,656
099	Request For Information: 304 - Floor Sink at Env. Services 2056			0	2,757	0	2,757	0	0	2,757	0	2,757
100	Temporary Light Poles at Temporary Canopy			0	3,148	0	3,148	0	0	3,148	0	3,148

Potential Change Orders
Summary Log, Grouped by Status

Number	Description	COR No	PCCO No	Budget				Cost						
				Estimate	Prop'd	Apprv'd	Applied	App Days	Estimate	Prop'd	Apprv'd	Applied		
101	Request For Information: 220 - First Floor Deck Support at Stair 1			0	1,193	0	1,193	0	0	0	0	1,193	0	1,193
103	Request For Information: 298 - Brick Support at Second Floor East Canopy			0	1,117	0	1,117	0	0	0	0	1,117	0	1,117
104	CP #21 - Revisions to Door X700-2 & Adjacent Partitions			0	2,720	0	2,720	0	0	0	0	2,720	0	2,720
105	Request For Information: 264 - Existing Retaining Wall at Central Plant			0	6,490	0	6,490	0	0	0	0	6,490	0	6,490
106	FM Seismic Requirements for Sprinkler Piping			0	6,793	0	6,793	0	0	0	0	6,793	0	6,793
107	Request For Information: 332 - Stair #2 Landing Structure at Basement			0	1,147	0	1,147	0	0	0	0	1,147	0	1,147
108	Request For Information: 234 - Ceiling and Floor Expansion Joint Requirements at ...			0	2,751	0	2,751	0	0	0	0	2,751	0	2,751
109	Request For Information: 347 - Track Attachment Per Detail 6/S4.01			0	2,398	0	2,398	0	0	0	0	2,398	0	2,398
111	Request For Information: 270 - Potential Water Issue at Void Spaces in Front of E...			0	5,199	0	5,199	0	0	0	0	5,199	0	5,199
119	Alternates O1 & O2 Trenching Additions			0	16,171	0	16,171	0	0	0	0	16,171	0	16,171
120	Overtime Premium for Saturday Roofing			0	1,004	0	1,004	0	0	0	0	1,004	0	1,004
127	Request For Information: 336 - Lab Walls/MEP Coordination			0	1,167	0	1,167	0	0	0	0	1,167	0	1,167
128	Request For Information: 340 - Elevator Feeder & Breaker Sizes			0	7,737	0	7,737	0	0	0	0	7,737	0	7,737
Project Totals:				1,392	227,081	0	228,473	0	1,392	227,081	0	228,473	0	228,473



Request for Information

Summary Log of all Outstanding RFIs

Island Hospital Renovation & Expansion **Project # 30006**
 1211 24th St Tel: 206-854-1063 Fax: 425-881-2903
 Anacortes, WA 98221 **Lydig Construction, Inc.**

RFI #	Subject	Answer Company	Submitted	In Review	Date Req'd	Days Late	Amount	Delay
345	City of Anacortes Fire Alarm Review		1/26/2007	19	2/2/2007	12		
357	INSTALLATION FOR CEILING FIRE DAMPERS		2/1/2007	13	2/8/2007	6		
360	Oxygen Isolation Valve		2/5/2007	9	2/12/2007	2		
369	MRI Thermostat		2/7/2007	7	2/14/2007	0		
372	Elevation 6/A5.14 Systems Conflict		2/12/2007	2	2/19/2007	-5		
374	Roof Slope at Low Roof Between 4.5 and 5 Lines		2/13/2007	1	2/20/2007	-6		
375	Added Outlets During Data Shop Review		2/13/2007	1	2/20/2007	-6		
376	Data-Rack Mounting 110 Blocks		2/13/2007	1	2/20/2007	-6		
377	Fixture Type M3		2/13/2007	1	2/20/2007	-6		
378	RFI #321 Generator Silence Response		2/13/2007	1	2/20/2007	-6		
379	Dielectric unions		2/13/2007	1	2/20/2007	-6		
380	Patient Locator Position Discrepancy Between Electrical/Arch.		2/13/2007	1	2/20/2007	-6		
381	MRI Magnetic Delivery with Curtain Wall		2/13/2007	1	2/20/2007	-6		
382	Coordinated Plumbing and Wall Type Conflicts		2/14/2007	0	2/21/2007	-7		
383	AA ADA Toilet Dimension		2/14/2007	0	2/21/2007	-7		
384	P-7C, P-7D Temperature Regulation		2/14/2007	0	2/21/2007	-7		




SIX-WEEK CONSTRUCTION SCHEDULE

PROJECT TITLE: Island Hospital PROJECT NO.: 30080 DATE: Monday, February 12, 2007

START DATE: May 15, 2006 SUPERINTENDENT: Jim Ciesko
 END DATE: April 30, 2008 PREPARED BY:

ACTIVITY	SUB NAME	Activity Number	40 Feb							41 Feb							42 Feb							43 Mar							44 Mar							45 Mar						
			DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE	DATE									
WEEK	DAY	DAY	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	W	T	F	S						
Elevator vestibules-basement-conc	30 Lydig	35																																										
Canister Plant		60																																										
Fabricate metal bldg		65																																										
Install ceiling lower		70																																										
Electrical Rough-in		75																																										
Mechanical Rough-in		80																																										
Steel Erection																																												
Area A-misc		85	X						X																																			
Area B-misc		90	X						X																																			
Area C-Misc		95	X						X																																			
Area D		100	X						X																																			
Area D roof deck		105	X						X																																			
1st fl misc		110	X						X																																			
Canopy framing		125													X	X	X	X	X	X	X	X	X	X	X																			
Building 5000																																												
C-MU, Linck4 line H to L		135																																										
Lockers		140																																										
Storefront		145																																										
Metro Glass		150																																										
Brick - north and east elevations to C		155																																										
clean and seal brick - north elevation		160																																										
clean and seal brick - east elevation to C		165																																										
Brick - east and south elevations		170																																										
Brick - west-area A		175																																										
Exterior framing sheathing, waterproofing		180																																										
Finishing interior - basement		185																																										
Cover inspections-walls-basement		190																																										
building insulation-basement walls		200																																										
GWIB basement		210																																										
laping - basement		215																																										
Panel - lab		220																																										
Ceiling grid-lab		225																																										
Fireproofing - roof from south to north		230																																										
Fireproofing - D		235																																										
Mech, Elec rough-in-basement		245																																										
Sprinkler rough-in-basement		250																																										
1st fl framing		260																																										
Mech, Elec rough-in-1st fl		265																																										
cover inspections-walls-1st fl A.1 to G		270																																										
270		275																																										
cover inspections-walls-1st fl Glob L		280																																										
Sprinkler rough-in-1st fl		285																																										
Floor prep-1st fl(A to D)		290																																										
Insulation 1st floor		295																																										
gwb 1st fl		300																																										
Tapings-1st fl		305																																										
2nd floor framing		310																																										
Frame elevator shafts		315																																										
Mech, Elec rough-in 2nd fl		320																																										
Instal floor frames		325																																										
Prisapel framing		330																																										
Roofing - areas A, B, C		335																																										
Unistrut support systems		340																																										
Roofing - area D		345																																										
Roofing - area E		350																																										
Electrical specialties		355																																										
Elec trench from 241H		360																																										
Srv vault transformer		365																																										
underground power, phone cable-east		370																																										
Ex elec from vault to building		375																																										
Instal conduits-north		380																																										
duct bank concrete-north		385																																										
duct bank concrete-north		390																																										
Site work		395						</																																				



Submittal Packages

Summary Log In Review

Island Hospital Renovation & Expansion **Project # 30006**
 1211 24th St Tel: 206-854-1063 Fax: 425-881-2903
 Anacortes, WA 98221 Lydig Construction, Inc.

Number-Rev	From Company	Description	To Company	Sent	Due	Rec'd	Days +/-	Action
0043-15820-1	Lydig Construction, Inc.	HVAC Equipment	Hargis Engineers, Inc.	9/29/2006	10/13/2006		124	
0082-16721-1	Lydig Construction, Inc.	Fire Alarm System Shop Drawings	Sparing Electrical Engineering	1/31/2007	2/14/2007		0	
0123-12494-0	Lydig Construction, Inc.	Roller Shades	NBBJ Architects	12/27/2006	1/10/2007		35	
0136-13125-0	Lydig Construction, Inc.	Metal Building Systems	PCSA Structural Solutions	2/6/2007	2/20/2007		-6	
0137-08910-0	Lydig Construction, Inc.	Glazed Aluminum Curtain Walls	NBBJ Architects	2/7/2007	2/21/2007		-7	

Number of Submittal Packages in this Project: 5