

City of Anacortes
Engineering Department

P.O. Box 547
Anacortes, WA 98221
360.293.1920 – Office 360.293.1938 - Fax

Date: March 17, 2004

28th Street Timeline for Construction

(Completed) March 3, 2004: Short plat redlines to Leonard Boudinot and Skodje for redline fixes. Will hold mylars until approval of street vacation in April.

(Completed) March 3, 2004: 28th Street plans back to Engineer for final redlines

March 10 **(24)**, 2004: 28th Street project out to bid. We have selected 5 contractors. (1) Colacurcio Brothers Construction (2) G & G Excavation, Inc. (3) Construction Unlimited, Inc. (4) Lee Johnson and Sons (5) Strider Construction Company, Inc.

March 15 **(18)**, 2004: Agreement to Evans for review. Evan's to schedule a meeting to discuss if questions. Set date to sign agreement.

March 18, 2004: Board of Adjustment meeting for the street vacation. **(On Task 7:00)**

March 24 **(31)**, 2004: Pleasant Slope Landscape and fencing plan to Planning Commission for approval. **(Plans not in and reviewed in time to meet the 24th)**

March 24 **(April 8)**, 2004: Bid opening for the 28th Street improvements.

March 29 **(April 7)**, 2004: Clear and Grade begins on Pleasant Slope. Construction plan approval.

April 5, 2004: Council Approval of the street vacation. Ordinance will be created prior to Council meeting. This will be passed as an ordinance. **(On Task 7:30)**

April 5 **(12, 19)**, 2004: Council Award of 28th Street contract.

April 6 **(13, 20)**, 2004: Notice of Award to contractor.

April 6, 2004: Sign short plat mylars, vacation and record at Skagit County. **(On Task)**

April 19 **(26, May 3)**, 2004: Anticipated Construction start date.